



DEPARTMENT OF THE ARMY
DETROIT DISTRICT
CORPS OF ENGINEERS
477 MICHIGAN AVENUE
DETROIT, MI 48226-2550

October 12, 2018

In the last week, the Winnebago basin has received 2.5 to 3 inches of additional rain on top of the 12 to 13 inches of rain received since August. This recent rain has resulted in the lake level climbing 0.27 feet in the past week to a level this morning of 3.12 feet. During this wet period, the inflows have increased and the 5 day average inflows are 10,800 cfs. Also, minor flooding continues on the Upper Fox River at Berlin and Princeton.

The upstream gages continue to rise as runoff from this week's rainfall makes its way to the lake and therefore, the lake level is also expected to continue to rise into next week. The basin is forecasted to see drier weather over the next week, which will provide some time for the basin to recover from the recent rain events.

As of this morning, all available gates remain open at both the Neenah and Menasha dams and outflow into the Lower Fox River is near 10,500 cfs. High outflows will continue through the upcoming week. The needle gates at the Neenah dam are currently out of service due to an ongoing construction project.

Please check this page for weekly updates regarding basin conditions and gate movements.

